EXTENSION OF TIME PROPOSAL

1	Name of Work	Asphalting to road from DB pura main road towards railway station (Mini Vidhanasoudha Road) in ward no -01.
2	Amount of Work Portion	Rs 29.25 lakhs
3	Estimated Cost	Rs 30.00 lakhs
4	Name of Contractor	Sri .M. Ravish kumar (M/s B Munikrishnappa)
5	Agreement No	EE(YNK.D)E-PMT- 01 /W.O/50 /2020-21 Dt : 17-06-2020.
6	No and date under which work order issued	EE(YNK D)E-PMT- 01 /W.O/50 /2020-21 Dt : 17-06-2020.
7	Time limit originally fixed for completion	
8	Date of application by the contractor for granting extension of time	18-9-2020
9	Date of receipt of application in the sub division office	18-9-2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	clearing debris and cleaning work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	544 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	544 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Rs 50/- day penalty may imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.